

Doc No:	9823-PW-QAT-ITC-0009	PIPE LAYING INSPECTION FIELD RECORD ITR-PLA-001											
Effective Date:	08/07/2025												
Revision No:	1												
Page No:	1 of 1												
PROJECT INFORMATION													
PROJECT NAME:		ALKIMOS DN1600 TRUNKMAIN				PROJECT		C1/1000004254					
SECTION-SUBLOT:						ITP:							
PIPE RECORDS													
Pipe/ Fitting Details							PIPE SPECIFICS			FINAL CHECK		APA Signoff	
Date Installed	Pipe Chainage	Pipe No Stamp or Fitting ID	Joint Type (WR, RRJ, WB, or CWB)	Pipe Installed to Wittness Mark (Y/N)	Internal Rubber Seal Check (Y/N)	Alignment & Deflection Check Alignment: Hor ±100mm/ Vert ±50mm Joint Deflection: see note below	CP Lugs Installed @ 12 O'clock (RRJ ONLY)	Ovality Check **	Joint Air Test RRJ-WR ONLY (80kPa hold for 2 min)	Internal Cement Liner (OK/Patch)	Spark Testing (OK/Patched)	NAME	SIGNATURE
		*		*		***	*	**	*	*(If Patched)	*(If Patched)		
12/02/2026	2,841.86	000615-000550	RRJ	Y	Y	V: -22mm / H: L10mm	Y	Y		Y	Y	F. Ronco	
12/02/2026	2,829.66	000615-000248	RRJ	Y	Y	V: -9mm / H: L10mm	Y	Y		Y	Y	F. Ronco	
12/02/2026	2,817.46	000615-000276	RRJ	Y	Y	V: +3mm / H: L10mm	Y	Y		Y	Y	F. Ronco	
13/02/2026	2,805.26	000615-000288	RRJ	Y	Y	V: +6mm / H: L0mm	Y	PASS		Y	PASS	F. Ronco	
13/02/2026	2,793.06	000615-000274	RRJ	Y	Y	V: -13mm / H: L10mm	Y	Y		Y	Y	F. Ronco	
13/02/2026	2,780.86	000615-000283	RRJ	Y	Y	V: +12mm / H: L10mm	Y	Y		Y	Y	F. Ronco	
13/02/2026	2,768.66	000615-000277	RRJ	Y	Y	V: -3mm / H: R15mm	Y	Y		Y	Y	F. Ronco	
13/02/2026	2,756.46	000615-000272	RRJ	Y	Y	V: -16mm / H: L10mm	Y	Y		Y	Y	F. Ronco	
16/02/2026	2,744.26	000615-000269	RRJ	Y	Y	V: +8mm / H: L5mm	Y	PASS		Y	PASS	F. Ronco	
NOTE: * Has photo requirements.													